

## Memo

**To:** Bethpage Residents

**From:** Edward Hannon, Project Director

Date: Thursday, July 1, 2021; 4:30 PM Update

**Subject:** Upcoming RW-21 Piping installation preparation (July 6 and 7)

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. As we mentioned during our June 3, 2021 virtual meeting, the first segment of the piping along the greenway is complete.

Our contractors continue to conduct final utility mark-out and road preparation along the piping route. You should see traffic controls and road work signs as they conduct their work along town-owned streets (which involves making small scale test holes along the planned path of the piping).

As of this evening, we have completed work on Sophia Street from the east (greenway) headed west to N. Herman Avenue, N. Herman Avenue heading north to Emma Street (with the exception of two gas utility locations), Emma Street heading west to Broadway (with the exception of several gas utility and deep water line locations), and multiple non-gas locations on S. Pershing and Brenner. Next week, we will have two crews working simultaneously.

## Our schedule is as follows on July 6 and 7:

**Tuesday, July 6:** We continue with utility location work (non-gas) on Brenner and Sheridan (Crew 1) and continue with (gas and non-gas) utility location work on N. Herman and Emma (Crew 2). Work will be completed by 4:30 p.m.

**Wednesday, July 7:** We continue with utility location work (non-gas) on Sheridan (Crew 1) and continue with (gas and non-gas) utility location work on Emma, S. Pershing and Brenner (Crew 2). Work will be completed by 4:30 p.m.

We appreciate everyone's cooperation and support to temporarily move your vehicle when our work crews need to create test holes close to the curbing. We will backfill and restore the holes with temporary asphalt.

Once the utility locating is complete, we will remove the traffic controls and road work signs on all streets except for those where piping installation will occur over the next 30 days (starting on the north side of Sophia Street running from east to west and then heading north on the east side of N. Herman Avenue to Emma Street).

Please feel free to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at <u>dianne.baumert-moyik@ngc.com</u> if you have any questions. You may also visit our project web site at <u>www.northropgrumman.com/bethpage</u> to view the <u>June 3 virtual meeting presentation</u>. Please note all work is weather dependent. We appreciate your continued support. Thank you.

As a reminder, no work will be conducted Friday, July 2 or Monday, July 5 in observance of the Independence Day holiday. Have a safe and happy holiday. We will resume our daily messages on Tuesday, July 6.